

Falling-Object Inspection Checklist

Project		Date	
Areas Inspected			
Inspected By			
Inspection Items			
1. Job Safety Analysis	<input type="checkbox"/> JSA has been developed and reviewed.		
2. Exclusion Zones	Barricades <ul style="list-style-type: none"> <input type="checkbox"/> There is an accessible area below the work. <input type="checkbox"/> Barricades are in place. <input type="checkbox"/> Signs are in place to explain the reason for the barricades. <input type="checkbox"/> The exclusion zone is large enough. 		
	Overhead Protective Structures <ul style="list-style-type: none"> <input type="checkbox"/> There is an accessible area below the work. <input type="checkbox"/> The area must remain accessible, so it requires overhead protection instead of barricades. <input type="checkbox"/> Overhead protective structures are installed correctly. 		
3. Guardrails	<ul style="list-style-type: none"> <input type="checkbox"/> Toeboards are installed. <input type="checkbox"/> There are no gaps between the toeboards and the work surface. <input type="checkbox"/> There are no gaps between adjoining toeboards. <input type="checkbox"/> Toeboards are at least 3 ½ inches high (89 mm). <input type="checkbox"/> Guardrails have a mid-rail and a top rail. 		
4. Opening Covers	<ul style="list-style-type: none"> <input type="checkbox"/> Openings near the work area that require covers have been identified. <input type="checkbox"/> Existing covers are in place. <input type="checkbox"/> Existing covers are properly secured and marked. 		
5. Scaffolding	<ul style="list-style-type: none"> <input type="checkbox"/> All debris and unnecessary materials around the scaffold are removed regularly. <input type="checkbox"/> Proper guardrails and toeboards are installed. 		
6. Hoisting and Rigging	<ul style="list-style-type: none"> <input type="checkbox"/> An exclusion zone has been established and barricades installed. <input type="checkbox"/> Warning signs have been posted where needed. <input type="checkbox"/> No workers are under the path of the overhead load. <input type="checkbox"/> Loads are properly secured. <input type="checkbox"/> Slings and other hardware are in good condition. <input type="checkbox"/> Tag lines are used to control loads. <input type="checkbox"/> Proper lifting containers are used. <input type="checkbox"/> Signallers are used when required. 		
7. Housekeeping	<ul style="list-style-type: none"> <input type="checkbox"/> Material is properly secured. <input type="checkbox"/> Material and equipment is kept at least 6 feet away from the edge. <input type="checkbox"/> Debris is cleaned up and removed regularly. <input type="checkbox"/> No tools or equipment is stored near edges or on railings or elevated surfaces. <input type="checkbox"/> Material is stacked properly to prevent tipping. <input type="checkbox"/> Material is stored on level surfaces. 		
8. Tools and Equipment	<ul style="list-style-type: none"> <input type="checkbox"/> Hand tools are secured in work belts. <input type="checkbox"/> Carts are the correct size for the material being moved. <input type="checkbox"/> Carts are stable and have sides. <input type="checkbox"/> Anything extending over the sides of the cart is secured. 		