

Report for the Labour-Management Network February 2025

Monthly Statistics

Reporting Month	Fatalities	Critical Injuries	Total
Dec. 1 – Dec. 31, 2024	2	31	33
Dec. 1 – Dec. 31, 2023	4	22	26

Fatality & Critical Injury Year-to-Date Overview – Construction

Reporting Months	Fatalities	Critical Injuries	Total
Jan. 1 – Dec. 31, 2024	18	378	396
Jan. 1 – Dec. 31, 2023	16	316	332

Helping you achieve compliance on construction projects and window cleaning operations

[General requirements](#)

[Access to and egress from a work area](#)

[Excavations](#)

[Fall protection and roofing re-shoring](#)

[Equipment](#)

[Electrical hazards](#)

[Hygiene](#)

[Forms, formwork, falsework, and](#)

[Housekeeping, fire protection, public way protection, traffic control, and hot tar or bitumen tankers or kettles](#)

[Asbestos on construction projects](#)

[Diving operations](#)

[Window cleaning operations](#)

[Workplace Hazard Alerts | Ontario.ca](#)

Disclaimer: This information has been prepared to assist workplace parties in understanding their rights and duties under the Occupational Health and Safety Act (OHSA) and its regulations. This information does not constitute legal advice. To determine your rights and duties under the OHSA, please contact your legal counsel or refer to the legislation.

Section 1 – Senior Manager's Comment

- For those that are wondering who I am, here is my bio: I am a seasoned professional with over two decades of experience in occupational health and safety, labour policy implementation, and inspection management. Currently serving as the A/Senior Manager for Construction Program at the Ministry of Labour, Immigration, Training, and Skills Development, I lead a multidisciplinary team in policy development, safety training, and stakeholder collaboration. Previously, I provided strategic leadership as the A/Director, East Region, overseeing labour policies and workplace safety programs. As the Ottawa East Program Manager, I managed workplace inspections and ensured compliance with health and safety regulations. My tenure as the Kemptville Area Manager at the Ontario Ministry of Agriculture involved overseeing inspections in meat processing plants. I also served as an Inspection Manager at the Ministry of Long-Term Care, leading inspections in long-term care homes. My extensive experience as an Occupational Health and Safety Inspector further solidified my expertise in ensuring regulatory compliance and conducting investigations. My educational background includes management studies at Algonquin College and various specialized training courses. I have received numerous awards for his outstanding performance and actively contributed to my community through volunteer work with organizations such as the Canadian Ski Patrol, Habitat for Humanity, and veterans support groups.
- Eagerly anticipating this new challenge, while acknowledging the exceptional team and dedicated inspectorate whose efforts make this endeavor possible.

Sincerely, Francois Malette

A/Senior Manager
Construction Health and Safety Program
Occupational Health and Safety Branch
Ontario Ministry of Labour, Training and Skills Development

Section 2 – What's New

Ontario's Sixth Working for Workers Act receives Royal Assent

The *Working for Workers Six Act, 2024* received Royal Assent on December 19, 2024. Changes will improve the safety and wellbeing of workers and families, lower costs for workers and businesses and grow Ontario's skilled trades workforce.

[Read a statement from the Minister](#)

Regulations and statutes in force as of January 1

Read about the legislation, regulation and fee changes that came into effect January 1, 2025. The Ministry of Labour, Immigration, Training and Skills Development items include changes under the following acts:

- *Employment Standards Act, 2000*
- *Occupational Health and Safety Act*
- *Ontario Immigration Act, 2015*
- *Workplace Safety and Insurance Act, 1997*

[Learn more at Collective Bargaining Ontario](#)

For the latest what's **new** – MLITSD articles, see: [What's New!](#)

Section 3 – Court Bulletins

Maple Construction Company Fined \$250,000 After Four Workers Injured, Two Fatally

Convicted: Direct Underground Inc., 11244 Keele Street, Unit 4, Maple, Ontario, a sewer and watermain construction company

Location of Workplace: A road widening project on Rossland Road, between Church Street and Westney Road, in the Town of Ajax, Ontario

Description of Offence: Four workers were injured, two of them fatally, during the installation of a new underground sewer system. Direct Underground Inc. failed, as an employer, to ensure that the walls of the excavation were supported by a shoring system or appropriately sloped, as required by [section 234\(1\)](#) of Ontario Regulation 213/91, contrary to [section 25\(1\)\(c\)](#) of the *Occupational Health and Safety Act*.

Date of Offence: August 8, 2022

Date of Conviction: November 29, 2024

Penalty Imposed:

- Following a guilty plea in the Provincial Offences Court in Oshawa, Direct Underground Inc. was fined \$250,000 by Justice Lara A. Crawford; Crown Counsel was David McCaskill.
- The court also imposed a 25 per cent victim fine surcharge as required by the *Provincial Offences Act*. The surcharge is credited to a special provincial government fund to assist victims of crime.

Background:

- On August 8, 2024, Direct Underground had been contracted to install a storm sewer for the road widening project. Six workers employed by the company were installing a new catch basin system.

- While four workers were in the excavation to install the system, the north wall of the excavation collapsed, resulting in fatal injuries to two of the workers and non-fatal injuries to the other two workers.
- A Ministry of Labour, Immigration, Training and Skills Development investigation found that the excavation wall had a weaker layer of soil present, which was classified as Type 3 per Ontario Regulation 213/91. This required shoring or appropriate sloping of the walls to prevent unstable conditions leading to collapse.
- The investigation also found that there was no engineering opinion on the stability of the excavation wall, and no support system installed for the weaker layer of soil.
- Direct Underground Inc. failed to ensure that the walls of the excavation were supported by a shoring system or appropriate sloping of the walls that complied with sections 235, 236, 237, 238, 239 and 241 of Ontario Regulation 213/91, as required by [section 234\(1\)](#) of the regulation, contrary to [section 25\(1\)\(c\)](#) of the *Occupational Health and Safety Act*.

Considerations from a Root Cause point of view:

Refer to the recently posted [Materials and Spoils Placement](#) hazard alert.

Two Companies Fined \$230,000 Total After Workplace Fatality

Convicted: New Horizon Development Group (Waterdown) Inc., 3170 Harvester Road 70, Burlington, Ontario, a construction company, and TKEM Electric Ltd., 833 Enfield Road 6, Burlington, Ontario, a company that provides residential and commercial electrical services.

Location of Workplace: A construction project at a commercial building at 40 Mallard Trail, Hamilton, Ontario

Description of Offence: A worker fell from the roof of a building under construction. New Horizon failed to ensure there were warning signs posted about the fall hazard, as required by [section 23\(1\)\(a\)](#) of the *Occupational Health and Safety Act*. TKEM Electric failed to provide

information, instruction or supervision related to the fall hazard as required by [section 25\(2\)\(a\)](#) of the Act.

Date of Offence: August 16, 2022

Dates of Conviction: October 17, 2024 (New Horizon), and March 21, 2024 (TKEM)

Penalty Imposed:

- Following guilty pleas in the Provincial Offences Court in Hamilton, New Horizon was fined \$130,000 by Justice of the Peace Sharon Floyd and TKEM Electric was fined \$100,000 by Justice of the Peace Charles Kissi; Crown Counsel was Patrick Travers.
- The court also imposed a 25 per cent victim fine surcharge as required by the *Provincial Offences Act*. The surcharge is credited to a special provincial government fund to assist victims of crime.

Background:

- On August 16, 2022, an electrician was running wire to the roof of a two-storey commercial building under construction. While on the roof, the worker suffered a fatal fall to the ground below.
- The roof had a parapet wall along its perimeter with no temporary fencing or guarding at the roof's edge. Access to this part of the roof was from a stairwell that was not locked. The stairwell and roof had no signs warning about the fall hazard.
- New Horizon failed, as a constructor, to ensure there were warning signs of the fall hazard on the roof as required by [section 23\(1\)\(a\)](#) of the *Occupational Health and Safety Act*.
- TKEM Electric Ltd. failed, as an employer, to provide the worker with information, instruction or supervision related to the fall hazard posed by the roof's edge, as required by [section 25\(2\)\(a\)](#) of the Act.

Considerations from a Root Cause point of view:

- *Was a hazard or risk assessment conducted prior to, or while the work, was being organized?*
 - *Was there a lack of coordination / planning between the constructor and employer to ensure access was prevented and/or information was provided?*
 - *Was there an assumption that workers knew that access should not be permitted?*
 - *If workers did require access, why were protective measures not in place?*
-

- *If access was through the stairs only, how was the worker allowed to make it all the way to the edge without any protections in place?*
 - *How many other workers were exposed to the same hazard?*

Workplace Injury Results in \$70,000 Fine for Construction Company

Convicted: Steed and Evans Ltd., 3000 Ament Line, St. Jacobs, Ontario, a civil infrastructure and material supply company.

Location of Workplace: A construction project at Elliott Avenue and Harpin Way in Fergus, Ontario.

Description of Offence: A worker was critically injured after being struck by a vehicle while performing sewer chamber work on a roadway. By failing to position adequate warning signs or barriers to protect the worker, Steed and Evans Ltd. failed to ensure that the measures and procedures as prescribed by [section 67\(4\)](#) of Ontario Regulation 213/91 were carried out at the workplace, contrary to [section 25\(1\)\(c\)](#) of the *Occupational Health and Safety Act*.

Date of Offence: June 10, 2022

Date of Conviction: November 15, 2024

Penalty Imposed:

- Following a guilty plea in the Provincial Offences Court in Guelph, Steed and Evans Ltd. was fined \$70,000 by Justice of the Peace Michael Cuthbertson; Crown Counsel was Katie Krafchick.
- The court also imposed a 25 per cent victim fine surcharge as required by the *Provincial Offences Act*. The surcharge is credited to a special provincial government fund to assist victims of crime.

Background:

- On June 10, 2022, a worker was parging previously installed sewer chambers in the middle of a roadway. This involved reaching into the sewer chamber and applying a coat of mixed cement to the inside collar of the chamber to fill in gaps and cracks.
- As the worker performed this task on the ground beside the sewer chamber, another worker drove through the area and struck the first worker, causing critical injuries.
- At the time of the incident, the worker on the ground was wearing a high visibility vest and was performing the task alone. There were no traffic control measures in place around the worker, or any barriers or warning signs around the workspace.
- The road where the work was taking place was an unassumed road and was not open to public traffic, but it was still accessible to vehicular traffic and was regularly used for construction vehicles and equipment.
- A Ministry of Labour, Immigration, Training and Skills Development investigation determined that Steed and Evans Ltd. failed to position adequate warning signs or barriers to protect a worker performing work on a roadway.
- Steed and Evans Ltd. failed to ensure that the measures and procedures as prescribed by [section 67\(4\)](#) of Ontario Regulation 213/91 were carried out at the workplace, contrary to [section 25\(1\)\(c\)](#) of the *Occupational Health and Safety Act*.

Considerations from a Root Cause point of view:

- *Was a hazard or risk assessment conducted prior to, or while the work, was being organized?*
- *What policies / procedures were in place for a lone worker?*
- *Why were there no traffic control measures in place for a known active roadway?*
 - *Did the fact that the road was rarely used play a factor in deciding not to have proper traffic control measures in place?*
 - *Did the duration of the task play a factor in decisions to not have control measures in place?*
 - *Did the employer 'take the chance' that no traffic would come through?*
- *Was the worker supposed to be there that day?*
 - *Did others know he was meant to be there?*

Court Bulletins can be found here: <https://news.ontario.ca/en>

However, data also shows a consistent trend of injuries and orders related to other common hazards such as scaffolding, stairs, ladders, general equipment, slip/trips, movement of equipment and materials, and excavations at single family residential and multi-family residential construction projects as well.

As you've seen in the previous reports throughout the year, the above-mentioned hazards account for an overwhelming percentage of events, stop and time unknown orders, and other enforcement actions. We have also deeper into the fact that there are often other contributing factors that lead to a hazard or event, identifying the need to look further into the the overall activities and addressing all issues instead of looking at a single task in isolation.

To truly address these issues, more work on our continued and collective efforts is required.

Section 5 – Critical Injuries & Fatalities

Year-to-Date Overview and Comparison - Construction Sector

Injury Type	2024 December	2024 January 1 – December 31
Critical	31	378

Injury Type	2023 December	2023 January 1 – December 31
Critical	22	316

NOTE: These figures represent preliminary data and are not to be considered official statistics from the Ministry of Labour, Immigration, Training and Skills Development. Official statistics will be issued quarterly by the Program Analysis, Evaluation and Outcomes Unit of the Occupational Health and Safety Branch of the Ministry of Labour, Immigration, Training and Skills Development. Data are subject to change due to updates in the enforcement database. Only events reported to the ministry are included here. Except for fatalities, event categories in the ministry's data set are based on what was assigned at the time of the initial report to the ministry. The reported event category may not represent what occurred at the workplace.

Critical Injuries - December 2024

December 2024 CRITICALS	RESS	INST	RESM	INDU	ROAD	EXCA	COMM	NECC	RAIL	POWP	ETTL	HYDR	SEWW	BRID	TUNN	TELE	WIND	MARE	PAVE	GAS	MINP	PIPE	CAIS	TOTAL	
Falls from Heights	5		2				1																	8	
Falls From Equipment			1																						1
Falls from Ladders	3						3																		6
Same level slips and trips	1	1	2	2	1		1												1						9
Struck by equipment																									0
Struck by material	2		1																						3
collapse of structure																									0
Electrical Contact																									0
Excavation Collapse																									0
Other, including multiple factors, i.e. fall resulting from scaffold being struck by equipment.			1	1				1	1																4
TOTAL																									31

Critical Injuries - Year to Date 2024

Year to Date 2024 CRITICALS	RESS	INST	RESM	INDU	ROAD	EXCA	COMM	NECC	RAIL	POWP	ETTL	HYDR	SEWW	BRID	TUNN	TELE	WIND	MARE	PAVE	GAS	MINP	PIPE	CAIS	TOTAL	
Falls from Heights	32		15	9		1	4																		61
Falls From Equipment	4		9	6			2	1							1				1			1			25
Falls from Ladders	20	3	10	6			9		1								1								50
Same level slips and trips	11	4	22	16	3	1	8	2	1					2	1	1			1		1	1			75
Struck by equipment	8	4	2	8	7		5	1		1			2	3	1				2	1	2				47
Struck by material	9	3	12	11	4	1	6	1	2			3	1		1							1			55
collapse of structure	4																								4
Electrical Contact										1															1
Excavation Collapse						1																			1
Other, including multiple factors, i.e. fall resulting from scaffold being struck by equipment.	12	2	11	8	4	2	5	9	2				1		1	1			1						59
TOTAL	100	16	81	64	18	6	39	14	6	2	0	3	6	5	4	1	1	1	4	2	5	0	0	0	378

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
1	December 2, 2024	Toronto	Apartment & Other Multiple Housing	Plumber	Worker suffered life threatening injuries after falling two storeys	Fall – From Height
2	December 2, 2024	Oakville	Single Family Housing	Labourer	Worker fell from a concrete wall being demolished, suffering a loss of consciousness	Fall – From Height
3	December 3, 2024	Toronto	Single Family Housing	Roofer	Worker lost consciousness after falling from a ladder while descending from the roof	Fall – From Ladder
4	December 3, 2024	St. Catharines	Shipbuilding and Repair	Worker	Worker suffered fractures in his hand when getting it caught in the lunchroom door	NEC - Construction
5	December 4, 2024	Temagami	Railway	Track Technician	Worker suffered 3 crushed fingers and partial amputation of one when his hand was	NEC - Construction
6	December 4, 2024	Markham	Single Family Housing	Electrician (Apprentice)	Worker lost consciousness after being struck in the face as he was pulling wires	Struck by - Material

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
7	December 4, 2024	Kingston	Apartment & Other Multiple Housing	Worker	Worker sustained broken wrist, nose and loss of consciousness after falling from one level to another	Fall – From Height
8	December 4, 2024	Toronto	Marine Construction	Rock Truck Operator	Worker suffered a fractured wrist when he fell stepping out of his truck	Fall – Same Level
9	December 8, 2024	North York	Apartment & Other Multiple Housing	Labourer	Worker lost consciousness when he was pinned between a garbage bin and recycling bin	Struck by - Material
10	December 9, 2024	Belleville	Commercial Building Construction	Glazer	Worker suffered a broken elbow when he fell from the second storey	Fall – From Height
11	December 10, 2024	Toronto	Commercial Building Construction	Sheet Metal Worker	Worker suffered a broken arm when he tripped moving aluminum joists	Fall – Same Level
12	December 10, 2024	Waterloo	Commercial Building Construction	Sheet Metal Worker	Worker suffered a broken arm after falling from a ladder	Fall – From Ladder
13	December 12, 2024	Mississauga	Institutional Building Construction	Drywaller	Worker fractured his elbow after tripping and falling to the ground	Fall – Same Level

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
14	December 12, 2024	Napanee	Industrial Construction Building	Worker	Worker broke his ankle as a result of slipping on ice in the parking lot	Fall – Same Level
15	December 13, 2024	Concord	Commercial Building Construction	Owner	Worker suffered critical injuries to arm and leg after falling from a ladder	Fall – From Ladder
16	December 13, 2024	Ottawa	Institutional Building Construction	Machine Operator	Worker’s fingers were crushed when he had his back the machine with his hand on it when the machine retracted	NEC - Construction
17	December 14, 2024	Toronto	Single Family Housing	Millworker	Worker sustained a broken ankle when he slipped trying to prevent cabinetry from falling	Struck by - Material
18	December 16, 2024	Whitby	Single Family Housing	Labourer	Worker suffered multiple fractures to his hand after falling backwards while removing material from a skid	Fall – Same Level
19	December 16, 2024	Toronto	Commercial Building Construction	Painter	Worker suffered life threatening injuries after falling from a ladder	Fall – From Ladder
20	December 16, 2024	Mississauga	Apartment & Other Multiple Housing	Worker	Worker sustained a broken leg and ankle after falling	Fall – Same Level

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
					down a flight of stairs	
21	December 17, 2024	Shuniah	Single Family Housing	Worker	Worker sustained broken foot after the 2x10 work platform failed	Fall – From Height
22	December 17, 2024	Shuniah	Single Family Housing	Worker	Worker sustained broken leg after the 2x10 work platform failed	Fall – From Height
23	December 17, 2024	Oakville	Single Family Housing	Roofer	Worker suffered fractured arms after falling from the roof	Fall – From Height
24	December 19, 2024	Richmond Hill	Apartment & Other Multiple Housing	Worker	Worker is claustrophobic and lost consciousness while trapped in an elevator	LOC
25	December 19, 2024	Oakville	Single Family Housing	Worker	Worker sustained broken leg after falling approx. 20ft from a ladder	Fall – From Ladder
26	December 20, 2024	Mississauga	Apartment & Other Multiple Housing	Drywaller	Worker fractured his foot after slipping on ice/snow	Fall – Same Level
27	December 20, 2024	Burlington	Highway and Road Construction	Road Worker	Worker fractured his hand after slipping on ice/snow	Fall – Same Level

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
28	December 21, 2024	Etobicoke	Apartment & Other Multiple Housing	Drywaller	Worker suffered broken elbow after falling approx. 5ft from scaffold	Fall – From Equipment
29	December 23, 2024	Brampton	Commercial Building Construction	Worker	Worker suffered broken wrist after slipping on ice	Fall – Same Level
30	December 24, 2024	Brampton	Industrial Building Construction	Surveyor	Worker suffered broken arm after tripping over material	Fall – Same Level
31	December 31, 2024	Pickering	Single Family Housing	Roofer	Worker suffered life threatening injuries after falling from the roof	Fall – From Height

Fatality Summary – December 2024

Injury Type	2024 December	2024 January 1 – December 31
Fatal	2	18

Injury Type	2023 November	2023 January 1 – November 30
Fatal	1	13

Fatalities – December 2024

December 2024 FATALS	RESS	INST	RESM	INDU	ROAD	EXCA	COMM	NECC	RAIL	POWP	ETTL	HYDR	SEWW	BRID	TUNN	TELE	WIND	MARE	PAVE	GAS	MINP	PIPE	CAIS	Total	
Falls from Heights	1																							1	
Falls From Equipment																									0
Falls from Ladders				1																					1
Same level slips and trips																									0
Struck by equipment																									0
Struck by material collapse of structure																									0
Electrical Contact																									0
Excavation Collapse																									0
Other, including multiple factors, i.e. fall resulting from scaffold being struck by equipment.																									0
TOTAL	1	0	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2

Fatalities – Year to Date 2024

Year to Date 2024 FATALS	RESS	INST	RESM	INDU	ROAD	EXCA	COMM	NECC	RAIL	POWP	ETTL	HYDR	SEWW	BRID	TUNN	TELE	WIND	MARE	PAVE	GAS	MINP	PIPE	CAIS	Total	
Falls from Heights	3			3			1																		7
Falls From Equipment																									0
Falls from Ladders				1																					1
Same level slips and trips																									0
Struck by equipment				2	1																				3
Struck by material collapse of structure							2																		2
Electrical Contact																	1								1
Excavation Collapse		1			1	1																			3
Other, including multiple factors, i.e. fall resulting from scaffold being struck by equipment.									1																1
TOTAL	3	1	0	6	2	1	3	1	0	0	0	0	0	0	0	0	1	0	0	0	0	0	0	0	18

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
18	31-Dec-24	Burlington	Single Family Housing	Rofer	Worker succumbed to his injuring after falling from the roof	Fall – From Height
17	11-Dec-24	Belleville	Industrial Building Construction	Conveyor Technician	Worker succumbed to his injuries after falling from a ladder	Fall – From Ladder
16	06-Nov-24	Toronto	Institutional Building Construction	Worker	Worker succumbed to his injuries after trench caved-in	Trench Collapse
15	03-Oct-24	Owen Sound	Commercial Building Construction	Worker	Worker was fatally injured when the scaffold collapsed leading to his fall.	Fall – From Height
14	03-Oct-24	Owen Sound	Commercial Building Construction	Worker	Worker was fatally injured when the scaffold collapsed leading to his fall.	Fall – From Height
13	24-Aug-24	North York	Single Family Housing	Rofer	Worker fell while reaching for a dropped item, leading to fatal injuries.	Fall – From Height
12	20-Aug-24	King City	Highway and Road Construction	Operator	Worker was struck by a passing vehicle	Stuck by - Vehicle

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
					while attempting to enter his truck	
11	13-Aug-24	Etobicoke	Single Family Housing	Waterproofing	Worker sustained fatal injuries after becoming trapped in a collapsed trench.	Trenching
10	06-Aug-24	Brantford	Commercial Building Construction	Electrician	Worker sustained fatal injuries while installing conduit in an electrical room.	Fall – From Height
9	01-Aug-24	Petrolia	NEC - Construction	Landscaper	Worker collapsed on site from suspected heat illness, going into cardiac arrest in transport to the hospital.	Occ. Illness
8	30-Jul-24	King City	Highway and Road Construction	Pipefitter	Worker became trapped in an trench when it flooded with water	Collapse - Trench
7	25-Jul-24	Brantford	Industrial Building Construction	Rofer	Worker succumbed to head injuries after falling through an opening in the roof	Fall – From Height
6	29-May-24	Pickering	Window Cleaning Services	Window Cleaner	Worker was cleaning windows with a broom when it made	Electrical Contact

Ministry of Labour, Immigration, Training and Skills Development
Occupational Health and Safety Branch, Construction Health and Safety Program



	Date of Incident	Municipality	Sector	Occupation	Details (As reported to MLITSD)	Reported Cause
					contact with an energized powerline	
5	09-May-24	Watford	Industrial Building Construction	Labourer	Worker was crushed by an excavator when it reversed over him	Struck by - Equipment
4	07-May-24	Whitby	Industrial Building Construction	Steamroll Operator	Worker was crushed by the steamroller when it rolled off a steep slope	Struck by - Equipment
3	27-Mar-24	Waterloo	Single Family Housing	Worker	Worker fell on March 27 th , succumbing to his injuries on April 4 th .	Fall – From Height
2	17-Mar-24	Toronto	Industrial Building Construction	Worker	Worker succumbed to fatal injuries on April 18, 2024 as a result of a fall from heights	Fall – From Height
1	12-Feb-24	Ottawa	Industrial Building Construction	Welder	Worker succumbed to fatal injuries as a result of 5 story fall from mast climber	Fall – From Height

SECTOR DESCRIPTION	SHORT DESC
Asbestos Removal - Type 1	ASB1
Asbestos Removal - Type 2	ASB2
Asbestos Removal - Type 3	ASB3
Bridge Construction	BRID
Cable	CABL
Caisson	CAIS
Cofferdam	COFF
Commercial Building Construction	COMM
Diving Construction	DCON
Diving Environmental	DENV
Diving Industrial	DIND
Diving Mining	DMIN
Electrical Towers & Transmission Lines	ETTL
Excavation	EXCA
Gas Service Connection	GAS
Excavation - Grading	GRAD
Hydro	HYDR
Industrial Building Construction	INDU
Institutional Building Construction	INST
Marine Construction	MARE
Mining Plant Construction	MINP
Moving of a Building/Structure	MOVE
NEC – Construction (NEC: not elsewhere captured)	NECC
NEC – Diving (NEC: not elsewhere captured)	NECD
Asphalt Paving	PAVE
Pipeline	PIPE
Hydroelectric Power Plants & Rel	POWP
Railway	RAIL
Apartment & Other Multiple Housing	RESM
Single Family Housing	RESS
Highway & Road Construction	ROAD
Sewer/Watermain Construction	SEWW
Shaft Construction	SHAF
Shipbuilding & Repair	SHIP
Subway	SUBW
Telephone	TELE
Trenching	TREN
Tunnel	TUNN
Well Drilling	WELL
Window Cleaning Services	WIND

